

Sarah Iles

Subject: FW: Landscaping update 15-03-16 email 1 of 2
Attachments: Sht 7.pdf; Sht 6.pdf; Sht 5.pdf; Sht 4.pdf; Sht 3.pdf; Sht 2.pdf; Sht 10.pdf; Sht 9.pdf; Sht 8.pdf

From: Harmse, Ryno HOCHTIEF
Sent: 15 March 2016 07:33
To: Sarah Iles
Cc:
Subject: Landscaping update 15-03-16 email 1 of 2

Sarah.

Good morning.

Please find attached updated landscape progress drawings.
Green highlighted were completed in 2014/2015 & purple highlighted show progress made since returning in 2016. Areas that require completion of earthworks to enable planting works are highlighted in red and the aim is to complete earthworks to these areas by end of March '16 or sooner, weather permitting.

Progress & remaining programme:

Dwg 0002 – 95% complete. Small area remaining to be completed by end of March '16

Dwg 0003 – 95% completed. Ongoing works - Small area of infill planting at high level to rear of sheet piling remaining, & abutment planting at Ninfield. To be completed by 25/03/16.

Dwg 0004 – 95% completed. Ongoing works under Glovers Bridge, aiming to complete by 18/03/16. The aim is to complete earthworks (red highlighted) by end of March '16 or sooner if weather permits, followed by completion of planting to these areas (approx 2 weeks duration). Pond planting in May '16.

Dwg 0005 – 100% complete. Pond planting in May '16.

Dwg 0006 – 98 % complete. Complete remaining by 25/03/16. Pond planting in May '16.

Dwg 0007 – 90% complete. The aim is to complete earthworks (red highlighted areas) by end of March '16 or sooner if weather permits, followed by completion of planting to these areas (approx 2 weeks duration). Pond planting in May '16.

Dwg 0008 – 60% complete. The aim is to complete earthworks (red highlighted areas) by end of March '16 or sooner if weather permits, followed by completion of planting to these areas (approx 3 weeks duration). Pond planting in May '16.

Dwg 0009 – 90% Complete. Aim to complete by end of March 16. Pond planting in May '16.

Dwg 0010 – 100% complete

Dwg 0011 – Pond Planting , May '16

Dwg 0012 – Pond Planting , May '16

Dwg 0013 – Aim is to complete by 25/03.

Dwg 0014 – 100% complete.

Dwg 0015 – 100% complete.

Dwg 0016 – 100 % complete as per Rev C3 dwgs.

Dwg 0017 - 100 % complete as per Rev C3 dwgs.

Remaining seeding works will commence around March '16 for approx 5-6 weeks.

Regards

Ryno Harmse

Sub Agent, Bexhill to Hastings Link Road

mobile



Registered Address: HOCHTIEF (UK) Construction Ltd. Whitehill House, Windmill Hill Business Park, Whitehill Way, Swindon, Wiltshire, SN5 6PE Place of registration: England. Company registration number: 2489026

This message contains confidential information and is intended only for the individual named. If you are not the named addressee you should not disseminate, distribute or copy this e-mail. Please notify the sender immediately by e-mail if you have received this e-mail by mistake and delete this e-mail from your system. E-mail transmission cannot be guaranteed to be secure or error-free as information could be intercepted, corrupted, lost, destroyed, arrive late or incomplete, or contain viruses. The sender therefore does not accept liability for any errors or omissions in the contents of this message, which arise as a result of e-mail transmission. If verification is required please request a hard-copy version.