



Head of Planning
East Sussex County Council
St. Anne's Crescent
County Hall
Lewes
BN7 1UE

Our Reference: SL/B2H/1.4.1/0246

Bexhill to Hastings Link Road Project Team Site Offices Crowhurst Road, Upper Wilting Farm St Leonards on Sea, East Sussex TN38 8EG Tel: 01424 830 810 Page 1 of 2 25/07/14

Dear Sir,

Town and Country Planning Act 1990 Relating to land known as A259 Belle Hill, Bexhill on Sea to B2092 Queensway, St. Leonards on Sea, East Sussex RR/2474/CC(EIA) – Condition 11 (Out of Hours Working).

We are writing to request out of hours working for the following times:

- Saturday 02<sup>nd</sup> August 2014 between 13:00hrs 16:00hrs;
- Saturday 09<sup>th</sup> August 2014 between 13:00hrs 16:00hrs;
- Saturday 16<sup>th</sup> August 2014 between 13:00hrs 16:00hrs; and
- Saturday 23<sup>rd</sup> August 2014 between 13:00hrs 16:00hrs.

The locations in which we are looking to work are the structures at Decoy Pond, Combe Haven and Powdermill, where we would be looking to undertake reinforced concrete works and piling operations.

The reason for the piling operation at Decoy Pond is because we have currently backfilled the Decoy stream to prevent silt and concrete from entering the stream as a result of the piling works. This stream feeds into the SSSI, and therefore we would like to minimise the period of time the stream is backfilled in order to prevent any potential issues to the SSSI.

The planned resources for these works are as follows:

- 4no. Operatives; and
- 1no. Supervisor.

The plant to be used for the operation shall be as follows:

- 1no. Piling rig (will not move from Decoy Pond area);
- 1no. Concrete pump (will not move from Decoy Pond area);
- 1no. Crane (will not move from Decoy Pond area);
- 1no. Excavator (will not move from Decoy Pond area); and
- Approximately 4no. Concrete wagons.

The reason we need to carry out reinforced concrete works at the above locations is to maintain the programme of said structures, which are on the construction programme critical path directly affecting the project completion date.







Page 2 of 2 25.07.14

The planned resources for these works (at each structure) are as follows:

- · 4no. Operatives; and
- 1no. Supervisor.

A letter drop will be carried out to the residents in the vicinity of these proposed works.

This application is made on behalf of the Assistant Director – Transport and Operations, East Sussex County Council and the relevant cost code for payment of fees due is C.5.04.200.2.

We trust that our proposals meet with your approval.

Yours faithfully,

Richard Wall-Morris

Project Manager

For the Hochtief - Taylor Woodrow Joint Venture

On behalf of East Sussex County Council

Cc Bob Pape / File

