

## Willingdon Community School

### Morgan Sindall Proposed Delivery Schedule

<b>Expected Delivery</b>	<b>Sub-Contractor or Supplier</b>	<b>Size of Vehicle</b>	<b>Frequency</b>	<b>Any Special Arrangements</b>
Site Accommodation	Elliotts/Carters	TBC for units  Size of crane to be confirmed by Elliotts	Twice – approx. 6 lorries each time plus crane to offload	
Heras fencing	Morgan Sindall Supplier	TBC – likely to be a rigid flat bed	Twice	
Waste Skips	Reconomy or AWS	TBC depending on size/mix of skips required for segregation	Weekly	Individual Carriers to be advised of delivery routes via the broker
Excavators and Dumpers	Groundworks	TBC- Lowloader	Twice- one load each piece of equipment	
Store/Container	Groundworks	TBC	Twice	
Muckaway	Groundworks	Likely to be 15T rigid lorry	Approx 20 loads	Individual carriers to be advised of delivery routes by the Groundworks subcontractor
Concrete for foundations and substructure	Groundworks Subcontractor	Standard 6m3 Concrete Mixer Lorry	Approx 50 loads	Individual carriers to be advised of delivery routes by the Groundworks subcontractors
Structural Panels for Sports Hall	Structural Panel Subcontractor	TBC and size of crane TBC	Approx 35 loads plus crane	Likely to be 1 or 2 loads per day over approx. 6 week period
Bricks	Supplier TBC	TBC	Approx 2 loads	
Blocks	SupplierTBC	TBC	Approx 2 loads	
Steelwork	Steelwork Subcontractor	TBC and size of crane TBC	Approx 8 loads plus crane	
Insulation	Supplier TBC	TBC	Approx 3 loads	Allowance made for 1 nr recycling visit
Roof Coverings	Roofing Subcontractor	TBC	Approx 2 loads	
Cladding	Cladding Subcontractor	TBC	Approx 2 loads	
Electrical Sundries	Electrical Subcontractor	Transit	Twice Weekly	
Mechanical Sundries and	Mechanical Subcontractor	Flatbed	Twice Weekly	

