

Head of Planning  
East Sussex County Council  
St. Anne's Crescent  
County Hall  
Lewes  
BN7 1UE

Bexhill to Hastings Link Road  
Project Team  
Site Offices  
Crowhurst Road,  
Upper Wilting Farm  
St Leonards on Sea,  
East Sussex TN38 8EG

Our Reference: SL/B2H/1.4.1/0229

Page 1 of 2  
22/05/14

Dear Sir,

**Town and Country Planning Act 1990 Relating to land known as A259 Belle Hill, Bexhill on Sea to B2092 Queensway, St. Leonards on Sea, East Sussex RR/2474/CC(EIA) – Condition 11 (Out of Hours Working).**

Following receipt of your approval letter (Ref:RR/2474/CC(EIA)GM/SLi) dated 16/05/2014, related to works at Belle Hill junction and London Road, we are writing to request out of hours working in order to continue with the essential tie-in works at the following times:

Phase 4 – West Bound:

- Tuesday 27<sup>th</sup> May 19:00hrs – Wednesday 28<sup>th</sup> May 04:00hrs;
- Wednesday 28<sup>th</sup> May 19:00hrs – Thursday 29<sup>th</sup> May 04:00hrs;
- Thursday 29<sup>th</sup> 19:00hrs – Friday 30<sup>th</sup> May 04:00hrs; and
- Friday 30<sup>th</sup> May 19:00hrs – Saturday 31<sup>st</sup> May 04:00hrs.

Phase 5 – East Bound:

- Monday 2<sup>nd</sup> June 19:00hrs – Tuesday 3<sup>rd</sup> June 04:00hrs;
- Tuesday 3<sup>rd</sup> June 19:00hrs – Wednesday 4<sup>th</sup> June 04:00hrs;
- Wednesday 4<sup>th</sup> June 19:00hrs – Thursday 5<sup>th</sup> June 04:00hrs;
- Thursday 5<sup>th</sup> June 19:00hrs – Friday 6<sup>th</sup> June 04:00hrs;
- Friday 6<sup>th</sup> June 19:00hrs – Saturday 7<sup>th</sup> June 04:00hrs;
- Monday 16<sup>th</sup> June 19:00hrs – Tuesday 17<sup>th</sup> June 04:00hrs;
- Tuesday 17<sup>th</sup> June 19:00hrs – Wednesday 18<sup>th</sup> June 04:00hrs;
- Wednesday 18<sup>th</sup> June 19:00hrs – Thursday 19<sup>th</sup> June 04:00hrs;
- Thursday 19<sup>th</sup> June 19:00hrs – Friday 20<sup>th</sup> June 04:00hrs; and
- Friday 20<sup>th</sup> June 19:00hrs – Saturday 21<sup>st</sup> June 04:00hrs.

The reason the works are proposed to be carried out during the above hours is to minimise the disruption caused to the local road users. Due to the extent of the tie-in works, especially with regards to the road surfacing, the works will be of a noisy nature. However, as discussed at our previous meeting we are proposing the following:

- Traffic Management to start to be put out at 20:00hrs;
- Planing works to stop by 00:00hrs;
- Reinstatement works and to be completed by 02:00hrs; and
- Traffic Management to be removed by 04:00hrs.

The road planings resulting from the operation will be taken and stored in the 1066 yard within the site.

The planned plant and equipment involved in the above operations shall be as follows:

- 1no. Excavator with breaker;
- Floor saws;
- Stihl saws;
- 1no. road planer;
- 1no. tarmac paver;
- 1no. roller;
- 2no. road wagons;
- Tarmac delivery lorries;
- Dumpers; and
- Transit vans.

The proposed resources for the operation shall be as follows:

- 1no. HTW Supervisor;
- 5no. Traffic Management Operatives;
- 15no. Tarmac Operatives;
- 2no. White Lining Operatives;
- 2no. Anti-skid Operatives; and
- 2no. Loop Cutting Operatives.


We understand that a burst water pipe on Wrestwood Road has meant the Belle Hill works cannot commence until the water pipe is fixed. In the event that this is not complete by Tuesday night, we would like to carry out planing works between Ch. 0 – 80, to avoid abortive costs for ESCC. These works will stop by 00:00hrs.

A letter drop will be carried out to the residents in the vicinity of these proposed works.

This application is made on behalf of the Assistant Director – Transport and Operations, East Sussex County Council and the relevant cost code for payment of fees due is C.5.04.200.2.

We trust that our proposals meet with your approval.

Yours faithfully,



 Richard Wall-Morris  
Project Manager  
For the Hochtief – Taylor Woodrow Joint Venture  
On behalf of East Sussex County Council  
Cc Bob Pape / File