

Sarah Iles

Subject: FW: Landscaping update email 1 of 4
Attachments: 3000_01A_0005.pdf; 3000_01A_0004.pdf; 3000_01A_0003rev C4.pdf; 3000_01A_0002.pdf

From: Sarah Iles
Sent: 11 February 2016 09:18
To: Sarah Iles
Cc:
Subject: Landscaping update email 1 of 4

Sarah.

Good morning.

Please find attached marked drawings showing planting progress made up to 10/02/15. All the planting drawings were recently reissued as Rev C4 with minor changes to drawings 0001, 0002 & 0004-0014. More significant changes were made on drawings 0003 and 0015-0017.

The marked progress drawings however are still based rev C3 as the changes to drawings 0001-0002 & 0004 - 0014 are very minor with changes being implemented on site as works progress. I have included drawing 0003 rev C4 and will continue using this in future updates. Progress for drawings 0015-0017 are also shown on rev C3 with some notes on the drawings. I have not included drawing 0001 as this has been superseded following the issue of Belle Hill Planting drawings (0015-0017).

Green highlighted were completed in 2014/2015 & purple highlighted show progress made since returning in 2016. Areas that require completion of earthworks to enable planting works are highlighted in red and the aim is to complete earthworks to these areas by end of March '16 or sooner, weather permitting.

Remaining programme:

Dwg 0002 – Aim is to complete by 17/02.

Dwg 0003 – Aim is to complete by 17/02.

Dwg 0004 – Aim is to complete by 17/02 with exception of areas that require completion of earthworks. The aim is to complete earthworks by end of March '16 or sooner if weather permits, followed by completion of planting to these areas (approx 2 weeks duration). Pond planting in May '16.

Dwg 0005 - Aim is to complete by 17/02 with exception of areas that require completion of earthworks. The aim is to complete earthworks by end of March '16 or sooner if weather permits, followed by completion of planting to these areas (approx 2 weeks duration). Pond planting in May '16.

Dwg 0006 - Aim is to complete by 25/02. Pond planting in May '16.

Dwg 0007 - Aim is to complete by 29/02 with exception of areas that require completion of earthworks. The aim is to complete earthworks by end of March '16 or sooner if weather permits, followed by completion of planting to these areas (approx 2 weeks duration). Pond planting in May '16.

Dwg 0008 - Aim is to complete by 14/03 with exception of areas that require completion of earthworks. The aim is to complete earthworks by end of March '16 or sooner if weather permits, followed by completion of planting to these areas (approx 2 weeks duration). Pond planting in May '16.

Dwg 0009 - Aim is to complete by 12/03 with exception of areas that require completion of earthworks. The aim is to complete earthworks by end of March '16 or sooner if weather permits, followed by completion of planting to these areas (approx 2 weeks duration). Pond planting in May '16.

Dwg 0010 – 100% complete

Dwg 0011 – Pond Planting , May '16

Dwg 0012 – Pond Planting , May '16

Dwg 0013 – Aim is to complete by 14/03.

Dwg 0014 – 100% complete.

Dwg 0015 – Planting 100% complete as per rev C4 dwgs. Bark mulching ongoing at present and aim is to complete bark mulching by 12/02.

Dwg 0016 – Planting 100 % complete as per Rev C3 dwgs. Bark mulching ongoing at present and aim is to complete bark mulching by 12/02.

Dwg 0017 - Planting 100 % complete as per Rev C3 dwgs. Bark mulching ongoing at present and aim is to complete bark mulching by 12/02.

Remaining seeding works will commence around March '16 for approx 5-6 weeks.

Please let me know if you require any further information.

Regards

Ryno Harmse

Sub Agent, Bexhill to Hastings Link Road

mobile:



Registered Address: HOCHTIEF (UK) Construction Ltd. Whitehill House, Windmill Hill Business Park, Whitehill Way, Swindon, Wiltshire, SN5 6PE Place of registration: England. Company registration number: 2489026

This message contains confidential information and is intended only for the individual named. If you are not the named addressee you should not disseminate, distribute or copy this e-mail. Please notify the sender immediately by e-mail if you have received this e-mail by mistake and delete this e-mail from your system. E-mail transmission cannot be guaranteed to be secure or error-free as information could be intercepted, corrupted, lost, destroyed, arrive late or incomplete, or contain viruses. The sender therefore does not accept liability for any errors or omissions in the contents of this message, which arise as a result of e-mail transmission. If verification is required please request a hard-copy version.