

Project Title:	Bexhill to Hastings Link Road	
Planning No:	Condition 26 Surface Water Drainage	
Date Comments Received	21/12/2012	
Response Date	04/01/2013	
Subject	Comments and Responses Rev 1	
Development Control Comment (incl. doc reference if appropriate)	Applicants Response	
<p>Following a telephone conversation between Virginia Pullen (ESCC County Landscape Architect) and Grahame Wickenden (Jacobs Drainage Design Lead) on 04/01/2013 at 11:15am we provide the following comments:</p>		
<p><u>Comments Received from ESCC:</u></p> <p>1. Note 6) on the key refers to setting out and fencing drawings for earthwork and restraint details at each headwall; the detailed design of these in the landscape setting will help to establish whether they are integrated into the local landscape. These details need to be made available.</p>	<p>As discussed these can be supplied at the TAA stage but fencing associated with the Surface Water Drainage is minimal and only introduced where health and safety or maintenance needs dictate.</p>	
<p>2. The pedestrian restraint for each headwall is shown to be in metal. If safety constraints would allow these would fit into the rural landscape more sensitively if they are timber post and rail.</p>	<p>The restraint system is minimal and located about the headwalls only and is in galvanised steel as the accepted material. Principally this is for durability in its health and safety capacity.</p>	